

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-18

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 10# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
569	615	PHC400A95-12.0	13.24	12	12	27	
570	616	PHC400A95-12.0	13.25	12	12	32	
571	617	PHC400A95-12.0	13.22	12	12	25	
572	618	PHC400A95-12.0	13.23	12	12	27	
573	619	PHC400A95-12.0	13.21	12	12	30	
574	620	PHC400A95-12.0	13.20	12	12	28	
575	626	PHC400A95-12.0	13.18	12	12	27	
576	627	PHC400A95-12.0	13.22	12	12	27	
577	628	PHC400A95-12.0	13.19	12	12	30	
578	629	PHC400A95-12.0	13.23	12	12	27	
579	630	PHC400A95-12.0	13.20	12	12	27	
580	631	PHC400A95-12.0	13.22	12	12	32	
581	632	PHC400A95-12.0	13.23	12	12	25	
582	633	PHC400A95-12.0	13.22	12	12	27	
583	634	PHC400A95-12.0	13.20	12	12	27	
584	635	PHC400A95-12.0	13.19	12	12	32	
585	636	PHC400A95-12.0	13.22	12	12	27	
586	637	PHC400A95-12.0	13.22	12	12	30	
587	638	PHC400A95-12.0	13.19	12	12	28	
588	639	PHC400A95-12.0	13.20	12	12	27	
589	640	PHC400A95-12.0	13.23	12	12	27	
590	641	PHC400A95-12.0	13.25	12	12	30	
591	642	PHC400A95-12.0	13.25	12	12	24	
592	643	PHC400A95-12.0	13.23	12	12	28	
593	644	PHC400A95-12.0	13.22	12	12	27	
594	645	PHC400A95-12.0	13.24	12	12	27	
595	646	PHC400A95-12.0	13.22	12	12	30	
596	647	PHC400A95-12.0	13.18	12	12	27	
597	648	PHC400A95-12.0	13.19	12	12	27	
598	649	PHC400A95-12.0	13.22	12	12	32	
599	650	PHC400A95-12.0	13.23	12	12	25	
600	651	PHC400A95-12.0	13.22	12	12	27	
601	652	PHC400A95-12.0	13.19	12	12	27	
602	653	PHC400A95-12.0	13.24	12	12	32	
603	654	PHC400A95-12.0	13.24	12	12	27	
604	655	PHC400A95-12.0	13.24	12	12	30	
605	656	PHC400A95-12.0	13.19	12	12	28	
606	657	PHC400A95-12.0	13.22	12	12	27	
607	658	PHC400A95-12.0	13.25	12	12	27	
608	659	PHC400A95-12.0	13.23	12	12	30	
609	660	PHC400A95-12.0	13.25	12	12	27	
610	666	PHC400A95-12.0	13.23	12	12	27	
611	667	PHC400A95-12.0	13.23	12	12	32	

旁站监理: 王兴明

施工员: 姜传正

施工日期: 20170412