

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-07

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 11# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
112	153	PHC400A95-12.0	13.20	12	12	30	
113	151	PHC400A95-12.0	13.22	12	12	27	
114	155	PHC400A95-12.0	13.19	12	12	32	
115	156	PHC400A95-12.0	13.18	12	12	30	
116	157	PHC400A95-12.0	13.22	12	12	27	
117	158	PHC400A95-12.0	13.18	12	12	32	
118	159	PHC400A95-12.0	13.23	12	12	30	环裂
119	160	PHC400A95-12.0	13.20	12	12	27	
120	92	PHC400A95-12.0	13.18	12	12	32	
121	93	PHC400A95-12.0	13.17	12	12	30	
122	91	PHC400A95-12.0	13.25	12	12	27	
123	95	PHC400A95-12.0	13.21	12	12	32	
124	96	PHC400A95-12.0	13.22	12	12	30	
125	97	PHC400A95-12.0	13.21	12	12	27	
126	98	PHC400A95-12.0	13.24	12	12	32	
127	99	PHC400A95-12.0	13.22	12	12	30	
128	100	PHC400A95-12.0	13.24	12	12	27	
129	101	PHC400A95-12.0	13.21	12	12	32	
130	102	PHC400A95-12.0	13.25	12	12	30	
131	103	PHC400A95-12.0	13.22	12	12	27	
132	104	PHC400A95-12.0	13.23	12	12	32	
133	105	PHC400A95-12.0	13.22	12	12	30	
134	106	PHC400A95-12.0	13.20	12	12	27	
135	517	PHC400A95-12.0	13.24	12	12	29	环裂
136	518	PHC400A95-12.0	13.24	12	12	27	
137	519	PHC400A95-12.0	13.22	12	12	30	
138	520	PHC400A95-12.0	13.21	12	12	27	
139	521	PHC400A95-12.0	13.19	12	12	32	
140	522	PHC400A95-12.0	13.20	12	12	30	
141	523	PHC400A95-12.0	13.23	12	12	27	
142	524	PHC400A95-12.0	13.22	12	12	32	
143	525	PHC400A95-12.0	13.22	12	12	30	
144	526	PHC400A95-12.0	13.23	12	12	27	
145	527	PHC400A95-12.0	13.24	12	12	32	
146	528	PHC400A95-12.0	13.23	12	12	30	
147	529	PHC400A95-12.0	13.24	12	12	27	
148	530	PHC400A95-12.0	13.22	12	12	32	
149	531	PHC400A95-12.0	13.22	12	12	30	
150	532	PHC400A95-12.0	13.22	12	12	27	
151	533	PHC400A95-12.0	13.23	12	12	32	
152	534	PHC400A95-12.0	13.20	12	12	30	
153	535	PHC400A95-12.0	13.23	12	12	27	
154	536	PHC400A95-12.0	13.20	12	12	32	
155	537	PHC400A95-12.0	13.23	12	12	30	
156	538	PHC400A95-12.0	13.20	12	12	27	

旁站监理：王兴明

施工员：李俊飞

施工日期：20170312