

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-12

工程名称		通威渔光一体(东港)现代渔业产业园一期20MWp光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(11#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
292	201	PHC400A95-12.0	13.23	12	12	32	
293	202	PHC400A95-12.0	13.20	12	12	30	
294	203	PHC400A95-12.0	13.19	12	12	27	
295	204	PHC400A95-12.0	13.21	12	12	29	
296	205	PHC400A95-12.0	13.20	12	12	27	
297	206	PHC400A95-12.0	13.19	12	12	32	
298	207	PHC400A95-12.0	13.21	12	12	30	
299	208	PHC400A95-12.0	13.22	12	12	27	
300	209	PHC400A95-12.0	13.25	12	12	32	
301	210	PHC400A95-12.0	13.22	12	12	30	
302	211	PHC400A95-12.0	13.22	12	12	27	
303	212	PHC400A95-12.0	13.23	12	12	32	
304	213	PHC400A95-12.0	13.21	12	12	32	
305	214	PHC400A95-12.0	13.19	12	12	30	
306	215	PHC400A95-12.0	13.17	12	12	27	
307	216	PHC400A95-12.0	13.21	12	12	29	
308	217	PHC400A95-12.0	13.22	12	12	27	
309	218	PHC400A95-12.0	13.23	12	12	32	
310	219	PHC400A95-12.0	13.21	12	12	30	
311	220	PHC400A95-12.0	13.21	12	12	27	
312	221	PHC400A95-12.0	13.22	12	12	32	
313	222	PHC400A95-12.0	13.24	12	12	30	
314	223	PHC400A95-12.0	13.23	12	12	27	
315	224	PHC400A95-12.0	13.21	12	12	32	
316	225	PHC400A95-12.0	13.25	12	12	32	
317	226	PHC400A95-12.0	13.23	12	12	30	
318	227	PHC400A95-12.0	13.21	12	12	27	
319	228	PHC400A95-12.0	13.20	12	12	29	
320	229	PHC400A95-12.0	13.21	12	12	27	
321	230	PHC400A95-12.0	13.23	12	12	32	
322	231	PHC400A95-12.0	13.30	12	12	30	
323	232	PHC400A95-12.0	13.23	12	12	27	
324	233	PHC400A95-12.0	13.23	12	12	32	
325	234	PHC400A95-12.0	13.25	12	12	30	
326	235	PHC400A95-12.0	13.22	12	12	27	
327	236	PHC400A95-12.0	13.22	12	12	32	
328	237	PHC400A95-12.0	13.23	12	12	32	
329	238	PHC400A95-12.0	13.20	12	12	30	
330	239	PHC400A95-12.0	13.22	12	12	27	
331	240	PHC400A95-12.0	13.24	12	12	29	
332	541	PHC400A95-12.0	13.19	12	12	27	
333	542	PHC400A95-12.0	13.23	12	12	32	
334	543	PHC400A95-12.0	13.22	12	12	30	
335	544	PHC400A95-12.0	13.24	12	12	27	
336	545	PHC400A95-12.0	13.23	12	12	32	

旁站监理:

施工员:

施工日期: 20170314