

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (11#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
352	539	PHC400A95-12.0	13.18	12	12	29	
353	540	PHC400A95-12.0	13.22	12	12	27	
354	461	PHC400A95-12.0	13.23	12	12	32	
355	462	PHC400A95-12.0	13.21	12	12	30	
356	463	PHC400A95-12.0	13.19	12	12	27	
357	464	PHC400A95-12.0	13.22	12	12	32	
358	465	PHC400A95-12.0	13.24	12	12	30	
359	466	PHC400A95-12.0	13.23	12	12	27	
360	467	PHC400A95-12.0	13.19	12	12	32	
361	468	PHC400A95-12.0	13.25	12	12	32	
362	469	PHC400A95-12.0	13.24	12	12	30	环裂
363	470	PHC400A95-12.0	13.21	12	12	27	
364	471	PHC400A95-12.0	13.24	12	12	29	
365	472	PHC400A95-12.0	13.21	12	12	27	
366	473	PHC400A95-12.0	13.24	12	12	32	
367	474	PHC400A95-12.0	13.20	12	12	30	
368	475	PHC400A95-12.0	13.23	12	12	27	
369	476	PHC400A95-12.0	13.23	12	12	32	
370	477	PHC400A95-12.0	13.25	12	12	30	
371	478	PHC400A95-12.0	13.22	12	12	27	
372	479	PHC400A95-12.0	13.40	12	12	32	
373	480	PHC400A95-12.0	13.60	12	12	32	
374	481	PHC400A95-12.0	13.20	12	12	30	
375	482	PHC400A95-12.0	13.22	12	12	27	
376	483	PHC400A95-12.0	13.24	12	12	29	
377	484	PHC400A95-12.0	13.19	12	12	27	
378	485	PHC400A95-12.0	13.23	12	12	32	
379	486	PHC400A95-12.0	13.22	12	12	30	
380	487	PHC400A95-12.0	13.24	12	12	27	
381	488	PHC400A95-12.0	13.23	12	12	32	
382	489	PHC400A95-12.0	13.22	12	12	29	
383	490	PHC400A95-12.0	13.22	12	12	27	
384	491	PHC400A95-12.0	13.19	12	12	32	
385	492	PHC400A95-12.0	13.21	12	12	30	
386	493	PHC400A95-12.0	13.22	12	12	27	
387	494	PHC400A95-12.0	13.19	12	12	32	
388	495	PHC400A95-12.0	13.21	12	12	30	
389	496	PHC400A95-12.0	13.23	12	12	27	
390	497	PHC400A95-12.0	13.25	12	12	32	
391	498	PHC400A95-12.0	13.24	12	12	32	
392	499	PHC400A95-12.0	13.22	12	12	30	
393	500	PHC400A95-12.0	13.22	12	12	27	
394	421	PHC400A95-12.0	13.23	12	12	29	
395	422	PHC400A95-12.0	13.19	12	12	27	
396	423	PHC400A95-12.0	13.17	12	12	32	

旁站监理:

王兴明

施工员:

姜传臣

施工日期: 20170315