

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-18

工程名称		通威渔光一体(东港)现代渔业产业园一期20MWp光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(11#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
497	379	PHC400A95-12.0	13.19	12	12	27	
498	380	PHC400A95-12.0	13.21	12	12	32	
499	381	PHC400A95-12.0	13.23	12	12	30	
500	382	PHC400A95-12.0	13.25	12	12	27	
501	383	PHC400A95-12.0	13.24	12	12	32	
502	384	PHC400A95-12.0	13.22	12	12	29	
503	385	PHC400A95-12.0	13.22	12	12	27	
504	316	PHC400A95-12.0	13.23	12	12	32	
505	317	PHC400A95-12.0	13.22	12	12	30	
506	318	PHC400A95-12.0	13.17	12	12	27	
507	319	PHC400A95-12.0	13.18	12	12	32	
508	320	PHC400A95-12.0	13.22	12	12	30	
509	321	PHC400A95-12.0	13.23	12	12	27	
510	322	PHC400A95-12.0	13.21	12	12	32	
511	323	PHC400A95-12.0	13.19	12	12	32	
512	324	PHC400A95-12.0	13.24	12	12	30	
513	325	PHC400A95-12.0	13.24	12	12	27	
514	326	PHC400A95-12.0	13.23	12	12	29	
515	327	PHC400A95-12.0	13.19	12	12	27	
516	328	PHC400A95-12.0	13.22	12	12	32	
517	329	PHC400A95-12.0	13.25	12	12	30	
518	330	PHC400A95-12.0	13.21	12	12	27	
519	331	PHC400A95-12.0	13.24	12	12	32	
520	332	PHC400A95-12.0	13.25	12	12	30	
521	333	PHC400A95-12.0	13.22	12	12	27	
522	334	PHC400A95-12.0	13.20	12	12	32	
523	335	PHC400A95-12.0	13.23	12	12	32	
524	336	PHC400A95-12.0	13.24	12	12	30	
525	337	PHC400A95-12.0	13.25	12	12	27	
526	338	PHC400A95-12.0	13.23	12	12	29	
527	339	PHC400A95-12.0	13.23	12	12	29	
528	340	PHC400A95-12.0	13.21	12	12	27	
529	341	PHC400A95-12.0	13.20	12	12	32	
530	342	PHC400A95-12.0	13.18	12	12	30	
531	343	PHC400A95-12.0	13.21	12	12	27	
532	344	PHC400A95-12.0	13.19	12	12	32	
533	345	PHC400A95-12.0	13.23	12	12	30	
534	346	PHC400A95-12.0	13.22	12	12	27	
535	347	PHC400A95-12.0	13.22	12	12	32	
536	348	PHC400A95-12.0	13.23	12	12	32	
537	349	PHC400A95-12.0	13.22	12	12	30	
538	350	PHC400A95-12.0	13.22	12	12	27	
539	281	PHC400A95-12.0	13.19	12	12	29	
540	282	PHC400A95-12.0	13.22	12	12	27	
541	283	PHC400A95-12.0	13.22	12	12	32	

旁站监理:

王兴明

施工员:

姜俊正

施工日期: 20170317