

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-19

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 11# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
542	284	PHC400A95-12.0	13.19	12	12	29	
543	285	PHC400A95-12.0	13.21	12	12	27	
544	286	PHC400A95-12.0	13.23	12	12	32	
545	287	PHC400A95-12.0	13.25	12	12	30	
546	288	PHC400A95-12.0	13.25	12	12	27	
547	289	PHC400A95-12.0	13.22	12	12	32	
548	290	PHC400A95-12.0	13.22	12	12	30	
549	291	PHC400A95-12.0	13.24	12	12	27	
550	292	PHC400A95-12.0	13.22	12	12	32	
551	293	PHC400A95-12.0	13.17	12	12	32	
552	294	PHC400A95-12.0	13.19	12	12	30	
553	295	PHC400A95-12.0	13.22	12	12	27	
554	296	PHC400A95-12.0	13.23	12	12	29	
555	297	PHC400A95-12.0	13.24	12	12	27	
556	298	PHC400A95-12.0	13.19	12	12	32	
557	299	PHC400A95-12.0	13.24	12	12	30	
558	300	PHC400A95-12.0	13.24	12	12	27	
559	301	PHC400A95-12.0	13.23	12	12	32	
560	302	PHC400A95-12.0	13.19	12	12	30	
561	303	PHC400A95-12.0	13.22	12	12	27	
562	304	PHC400A95-12.0	13.25	12	12	32	
563	305	PHC400A95-12.0	13.21	12	12	32	
564	306	PHC400A95-12.0	13.25	12	12	30	
565	307	PHC400A95-12.0	13.25	12	12	27	
566	308	PHC400A95-12.0	13.22	12	12	29	
567	309	PHC400A95-12.0	13.20	12	12	29	
568	310	PHC400A95-12.0	13.21	12	12	27	
569	311	PHC400A95-12.0	13.24	12	12	32	
570	312	PHC400A95-12.0	13.25	12	12	30	
571	313	PHC400A95-12.0	13.22	12	12	27	
572	314	PHC400A95-12.0	13.23	12	12	32	
573	315	PHC400A95-12.0	13.21	12	12	30	
574	241	PHC400A95-12.0	13.20	12	12	27	
575	242	PHC400A95-12.0	13.18	12	12	32	
576	243	PHC400A95-12.0	13.22	12	12	32	
577	244	PHC400A95-12.0	13.19	12	12	30	
578	245	PHC400A95-12.0	13.23	12	12	27	
579	246	PHC400A95-12.0	13.20	12	12	29	
580	247	PHC400A95-12.0	13.22	12	12	27	
581	248	PHC400A95-12.0	13.23	12	12	32	
582	249	PHC400A95-12.0	13.22	12	12	30	
583	250	PHC400A95-12.0	13.20	12	12	27	
584	251	PHC400A95-12.0	13.19	12	12	32	
585	252	PHC400A95-12.0	13.22	12	12	30	
586	253	PHC400A95-12.0	13.22	12	12	27	

旁站监理: 王兴明

施工员: 姜传飞

施工日期: 20170317