

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-21

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.2M	
方阵 (11#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
610	117	PHC400A95-12.0	13.23	12	12	25	
611	118	PHC400A95-12.0	13.23	12	12	29	
612	119	PHC400A95-12.0	13.20	12	12	27	
613	120	PHC400A95-12.0	13.21	12	12	32	
614	559	PHC400A95-12.0	13.24	12	12	30	
615	560	PHC400A95-12.0	13.23	12	12	27	
616	561	PHC400A95-12.0	13.22	12	12	32	
617	562	PHC400A95-12.0	13.23	12	12	30	
618	563	PHC400A95-12.0	13.21	12	12	27	
619	564	PHC400A95-12.0	13.22	12	12	32	
620	565	PHC400A95-12.0	13.18	12	12	32	
621	566	PHC400A95-12.0	13.22	12	12	30	环裂
622	567	PHC400A95-12.0	13.19	12	12	27	
623	568	PHC400A95-12.0	13.24	12	12	29	
624	569	PHC400A95-12.0	13.20	12	12	27	
625	570	PHC400A95-12.0	13.22	12	12	32	
626	501	PHC400A95-12.0	13.24	12	12	30	
627	502	PHC400A95-12.0	13.22	12	12	27	
628	503	PHC400A95-12.0	13.20	12	12	32	
629	504	PHC400A95-12.0	13.19	12	12	25	
630	505	PHC400A95-12.0	13.22	12	12	29	
631	506	PHC400A95-12.0	13.23	12	12	27	
632	507	PHC400A95-12.0	13.19	12	12	32	
633	508	PHC400A95-12.0	13.20	12	12	30	
634	509	PHC400A95-12.0	13.23	12	12	27	
635	510	PHC400A95-12.0	13.25	12	12	32	
636	511	PHC400A95-12.0	13.22	12	12	30	
637	512	PHC400A95-12.0	13.23	12	12	27	
638	513	PHC400A95-12.0	13.22	12	12	32	
639	514	PHC400A95-12.0	13.24	12	12	32	
640	515	PHC400A95-12.0	13.21	12	12	30	
641	516	PHC400A95-12.0	13.18	12	12	27	
642	577	PHC400A95-12.0	13.19	12	12	25	
643	578	PHC400A95-12.0	13.22	12	12	29	
644	579	PHC400A95-12.0	13.23	12	12	27	
645	580	PHC400A95-12.0	13.22	12	12	32	
646	581	PHC400A95-12.0	13.18	12	12	30	
647	582	PHC400A95-12.0	13.24	12	12	27	
648	583	PHC400A95-12.0	13.24	12	12	32	
649	584	PHC400A95-12.0	13.24	12	12	30	
650	585	PHC400A95-12.0	13.19	12	12	27	
651	586	PHC400A95-12.0	13.23	12	12	32	
652	587	PHC400A95-12.0	13.25	12	12	32	
653	588	PHC400A95-12.0	13.23	12	12	30	
654	589	PHC400A95-12.0	13.25	12	12	27	

旁站监理:

王兴明

施工员:

姜传正

施工日期: 20170323