

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-10

工程名称		通威渔光一体(东港)现代渔业产业园一期20MWp光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(12#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
314	427	PHC400A95-12.0	13.23	12	12	27	
315	428	PHC400A95-12.0	13.21	12	12	27	
316	429	PHC400A95-12.0	13.25	12	12	28	
317	430	PHC400A95-12.0	13.23	12	12	27	
318	431	PHC400A95-12.0	13.21	12	12	27	
319	432	PHC400A95-12.0	13.20	12	12	30	
320	433	PHC400A95-12.0	13.21	12	12	29	
321	434	PHC400A95-12.0	13.23	12	12	27	
322	435	PHC400A95-12.0	13.30	12	12	27	
323	436	PHC400A95-12.0	13.23	12	12	28	
324	437	PHC400A95-12.0	13.23	12	12	27	
325	438	PHC400A95-12.0	13.25	12	12	27	
326	439	PHC400A95-12.0	13.22	12	12	30	
327	440	PHC400A95-12.0	13.22	12	12	29	
328	441	PHC400A95-12.0	13.23	12	12	27	
329	442	PHC400A95-12.0	13.20	12	12	28	
330	443	PHC400A95-12.0	13.22	12	12	27	
331	444	PHC400A95-12.0	13.24	12	12	27	
332	445	PHC400A95-12.0	13.19	12	12	30	
333	446	PHC400A95-12.0	13.23	12	12	29	
334	447	PHC400A95-12.0	13.22	12	12	27	
335	448	PHC400A95-12.0	13.24	12	12	27	
336	449	PHC400A95-12.0	13.23	12	12	28	
337	450	PHC400A95-12.0	13.23	12	12	27	
338	451	PHC400A95-12.0	13.22	12	12	27	
339	452	PHC400A95-12.0	13.19	12	12	30	
340	453	PHC400A95-12.0	13.21	12	12	29	
341	454	PHC400A95-12.0	13.22	12	12	27	
342	455	PHC400A95-12.0	13.19	12	12	28	
343	456	PHC400A95-12.0	13.21	12	12	27	
344	457	PHC400A95-12.0	13.23	12	12	27	
345	458	PHC400A95-12.0	13.25	12	12	30	
346	459	PHC400A95-12.0	13.24	12	12	29	
347	460	PHC400A95-12.0	13.22	12	12	27	
348	461	PHC400A95-12.0	13.23	12	12	27	
349	462	PHC400A95-12.0	13.23	12	12	28	
350	463	PHC400A95-12.0	13.19	12	12	27	
351	464	PHC400A95-12.0	13.17	12	12	27	
352	465	PHC400A95-12.0	13.18	12	12	30	
353	466	PHC400A95-12.0	13.22	12	12	29	
354	467	PHC400A95-12.0	13.23	12	12	27	
355	468	PHC400A95-12.0	13.21	12	12	27	
356	469	PHC400A95-12.0	13.19	12	12	28	
357	470	PHC400A95-12.0	13.22	12	12	27	
358	471	PHC400A95-12.0	13.24	12	12	27	

旁站监理:

王兴明

施工员:

李传正

施工日期: 20170323