

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-12

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 12# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
394	507	PHC400A95-12.0	13.23	12	12	28	
395	508	PHC400A95-12.0	13.19	12	12	27	
396	509	PHC400A95-12.0	13.17	12	12	27	
397	510	PHC400A95-12.0	13.18	12	12	30	
398	511	PHC400A95-12.0	13.23	12	12	29	
399	512	PHC400A95-12.0	13.24	12	12	27	
400	513	PHC400A95-12.0	13.21	12	12	27	
401	514	PHC400A95-12.0	13.19	12	12	28	
402	515	PHC400A95-12.0	13.22	12	12	27	
403	516	PHC400A95-12.0	13.24	12	12	27	
404	517	PHC400A95-12.0	13.23	12	12	28	
405	518	PHC400A95-12.0	13.19	12	12	27	
406	519	PHC400A95-12.0	13.25	12	12	27	
407	520	PHC400A95-12.0	13.24	12	12	30	
408	521	PHC400A95-12.0	13.21	12	12	29	
409	522	PHC400A95-12.0	13.24	12	12	27	环裂
410	523	PHC400A95-12.0	13.22	12	12	27	
411	524	PHC400A95-12.0	13.23	12	12	28	
412	525	PHC400A95-12.0	13.22	12	12	27	
413	526	PHC400A95-12.0	13.22	12	12	27	
414	527	PHC400A95-12.0	13.23	12	12	27	
415	528	PHC400A95-12.0	13.25	12	12	30	
416	529	PHC400A95-12.0	13.22	12	12	29	
417	530	PHC400A95-12.0	13.19	12	12	27	
418	531	PHC400A95-12.0	13.21	12	12	27	
419	532	PHC400A95-12.0	13.23	12	12	28	
420	533	PHC400A95-12.0	13.25	12	12	27	
421	534	PHC400A95-12.0	13.24	12	12	27	
422	535	PHC400A95-12.0	13.22	12	12	28	
423	536	PHC400A95-12.0	13.22	12	12	27	
424	537	PHC400A95-12.0	13.23	12	12	27	
425	538	PHC400A95-12.0	13.19	12	12	30	
426	539	PHC400A95-12.0	13.17	12	12	29	
427	540	PHC400A95-12.0	13.18	12	12	27	
428	541	PHC400A95-12.0	13.23	12	12	27	
429	542	PHC400A95-12.0	13.21	12	12	28	
430	543	PHC400A95-12.0	13.23	12	12	27	
431	544	PHC400A95-12.0	13.22	12	12	27	
432	545	PHC400A95-12.0	13.20	12	12	30	
433	546	PHC400A95-12.0	13.23	12	12	29	
434	547	PHC400A95-12.0	13.23	12	12	27	
435	548	PHC400A95-12.0	13.25	12	12	27	
436	549	PHC400A95-12.0	13.22	12	12	28	
437	550	PHC400A95-12.0	13.23	12	12	27	
438	551	PHC400A95-12.0	13.21	12	12	27	

旁站监理：王兴明

施工员：姜伟正

施工日期：20170324