

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 12# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
439	552	PHC400A95 12.0	13.20	12	12	30	
440	553	PHC400A95 12.0	13.22	12	12	29	
441	554	PHC400A95 12.0	13.21	12	12	27	
442	555	PHC400A95 12.0	13.19	12	12	27	
443	556	PHC400A95 12.0	13.23	12	12	28	
444	557	PHC400A95 12.0	13.22	12	12	27	
445	558	PHC400A95 12.0	13.24	12	12	27	
446	559	PHC400A95 12.0	13.23	12	12	28	
447	560	PHC400A95 12.0	13.22	12	12	27	
448	561	PHC400A95 12.0	13.22	12	12	27	
449	562	PHC400A95 12.0	13.19	12	12	30	
450	563	PHC400A95 12.0	13.22	12	12	29	
451	564	PHC400A95 12.0	13.22	12	12	27	
452	565	PHC400A95 12.0	13.19	12	12	27	
453	566	PHC400A95 12.0	13.21	12	12	28	
454	567	PHC400A95 12.0	13.23	12	12	27	
455	568	PHC400A95 12.0	13.25	12	12	27	
456	569	PHC400A95 12.0	13.24	12	12	27	
457	570	PHC400A95 12.0	13.22	12	12	30	
458	571	PHC400A95 12.0	13.22	12	12	29	
459	572	PHC400A95 12.0	13.23	12	12	27	
460	573	PHC400A95 12.0	13.22	12	12	27	
461	574	PHC400A95 12.0	13.17	12	12	28	
462	575	PHC400A95 12.0	13.18	12	12	27	
463	576	PHC400A95 12.0	13.22	12	12	27	
464	577	PHC400A95 12.0	13.23	12	12	28	
465	578	PHC400A95 12.0	13.21	12	12	27	
466	579	PHC400A95 12.0	13.19	12	12	27	
467	580	PHC400A95 12.0	13.24	12	12	30	
468	581	PHC400A95 12.0	13.24	12	12	29	
469	582	PHC400A95 12.0	13.23	12	12	27	
470	583	PHC400A95 12.0	13.19	12	12	27	
471	584	PHC400A95 12.0	13.22	12	12	28	
472	585	PHC400A95 12.0	13.24	12	12	27	
473	586	PHC400A95 12.0	13.21	12	12	27	
474	587	PHC400A95 12.0	13.24	12	12	30	
475	588	PHC400A95 12.0	13.23	12	12	29	
476	589	PHC400A95 12.0	13.21	12	12	27	
477	590	PHC400A95 12.0	13.20	12	12	27	
478	591	PHC400A95 12.0	13.23	12	12	28	
479	592	PHC400A95 12.0	13.23	12	12	27	
480	593	PHC400A95 12.0	13.25	12	12	27	
481	594	PHC400A95 12.0	13.22	12	12	24	
482	595	PHC400A95 12.0	13.23	12	12	23	
483	596	PHC400A95 12.0	13.21	12	12	25	

旁站监理: 王兴明

施工员:

李德正

施工日期: 20170324