

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-15

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 12# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
499	612	PHC400A95-12.0	13.23	12	12	27	
500	613	PHC400A95-12.0	13.25	12	12	27	环裂
501	614	PHC400A95-12.0	13.24	12	12	30	
502	615	PHC400A95-12.0	13.22	12	12	29	
503	616	PHC400A95-12.0	13.22	12	12	27	
504	617	PHC400A95-12.0	13.23	12	12	27	
505	618	PHC400A95-12.0	13.22	12	12	28	
506	619	PHC400A95-12.0	13.17	12	12	27	
507	620	PHC400A95-12.0	13.18	12	12	27	
508	621	PHC400A95-12.0	13.22	12	12	28	
509	622	PHC400A95-12.0	13.23	12	12	27	
510	623	PHC400A95-12.0	13.21	12	12	27	
511	624	PHC400A95-12.0	13.19	12	12	30	
512	625	PHC400A95-12.0	13.24	12	12	29	
513	626	PHC400A95-12.0	13.24	12	12	27	
514	627	PHC400A95-12.0	13.23	12	12	27	
515	628	PHC400A95-12.0	13.19	12	12	28	
516	629	PHC400A95-12.0	13.22	12	12	27	
517	630	PHC400A95-12.0	13.25	12	12	27	
518	631	PHC400A95-12.0	13.21	12	12	30	
519	632	PHC400A95-12.0	13.24	12	12	29	
520	633	PHC400A95-12.0	13.25	12	12	27	
521	634	PHC400A95-12.0	13.22	12	12	27	
522	635	PHC400A95-12.0	13.20	12	12	28	
523	636	PHC400A95-12.0	13.23	12	12	27	
524	637	PHC400A95-12.0	13.24	12	12	27	
525	638	PHC400A95-12.0	13.25	12	12	24	
526	639	PHC400A95-12.0	13.23	12	12	23	
527	640	PHC400A95-12.0	13.23	12	12	25	
528	641	PHC400A95-12.0	13.21	12	12	27	
529	642	PHC400A95-12.0	13.20	12	12	27	
530	643	PHC400A95-12.0	13.18	12	12	30	
531	644	PHC400A95-12.0	13.21	12	12	29	
532	645	PHC400A95-12.0	13.19	12	12	27	
533	646	PHC400A95-12.0	13.23	12	12	27	
534	647	PHC400A95-12.0	13.22	12	12	28	
535	648	PHC400A95-12.0	13.22	12	12	27	
536	649	PHC400A95-12.0	13.23	12	12	27	

旁站监理:

张兴明

施工员:

姜传江

施工日期: 20170325