

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-17

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 12# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
578	56	PHC400A95-12.0	13.23	12	12	28	
579	57	PHC400A95-12.0	13.20	12	12	28	
580	58	PHC400A95-12.0	13.22	12	12	27	
581	59	PHC400A95-12.0	13.23	12	12	27	
582	60	PHC400A95-12.0	13.22	12	12	30	
583	61	PHC400A95-12.0	13.20	12	12	29	
584	62	PHC400A95-12.0	13.19	12	12	27	
585	63	PHC400A95-12.0	13.22	12	12	27	
586	64	PHC400A95-12.0	13.22	12	12	28	
587	65	PHC400A95-12.0	13.19	12	12	27	
588	66	PHC400A95-12.0	13.20	12	12	27	
589	67	PHC400A95-12.0	13.23	12	12	30	
590	68	PHC400A95-12.0	13.25	12	12	29	
591	69	PHC400A95-12.0	13.25	12	12	27	
592	70	PHC400A95-12.0	13.23	12	12	27	
593	72	PHC400A95-12.0	13.22	12	12	28	
594	73	PHC400A95-12.0	13.24	12	12	27	
595	74	PHC400A95-12.0	13.22	12	12	27	
596	75	PHC400A95-12.0	13.18	12	12	24	
597	76	PHC400A95-12.0	13.19	12	12	23	
598	77	PHC400A95-12.0	13.22	12	12	25	
599	78	PHC400A95-12.0	13.23	12	12	28	
600	79	PHC400A95-12.0	13.22	12	12	27	
601	80	PHC400A95-12.0	13.19	12	12	27	
602	81	PHC400A95-12.0	13.24	12	12	30	
603	82	PHC400A95-12.0	13.24	12	12	29	
604	83	PHC400A95-12.0	13.24	12	12	27	
605	84	PHC400A95-12.0	13.19	12	12	27	
606	85	PHC400A95-12.0	13.22	12	12	28	
607	86	PHC400A95-12.0	13.25	12	12	27	
608	87	PHC400A95-12.0	13.23	12	12	27	
609	88	PHC400A95-12.0	13.25	12	12	30	
610	89	PHC400A95-12.0	13.23	12	12	29	
611	90	PHC400A95-12.0	13.23	12	12	27	
612	91	PHC400A95-12.0	13.20	12	12	27	
613	92	PHC400A95-12.0	13.21	12	12	28	
614	93	PHC400A95-12.0	13.24	12	12	27	
615	94	PHC400A95-12.0	13.23	12	12	27	
616	95	PHC400A95-12.0	13.22	12	12	24	
617	96	PHC400A95-12.0	13.23	12	12	23	
618	97	PHC400A95-12.0	13.21	12	12	25	
619	98	PHC400A95-12.0	13.22	12	12	7.7	
620	99	PHC400A95-12.0	13.18	12	12	7.5	
621	100	PHC400A95-12.0	13.22	12	12	7.7	
622	101	PHC400A95-12.0	13.19	12	12	7.3	

旁站监理: 王兴明

施工员: 李传正

施工日期: 20170327