

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-05

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（13#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
134	622	PHC400A95-12.0	13.20	12	12	28	
135	623	PHC400A95-12.0	13.24	12	12	27	
136	624	PHC400A95-12.0	13.24	12	12	31	
137	625	PHC400A95-12.0	13.22	12	12	27	
138	626	PHC400A95-12.0	13.21	12	12	27	
139	627	PHC400A95-12.0	13.19	12	12	28	
140	628	PHC400A95-12.0	13.20	12	12	27	
141	629	PHC400A95-12.0	13.23	12	12	27	
142	630	PHC400A95-12.0	13.22	12	12	27	
143	631	PHC400A95-12.0	13.22	12	12	24	
144	632	PHC400A95-12.0	13.23	12	12	27	
145	633	PHC400A95-12.0	13.24	12	12	27	
146	634	PHC400A95-12.0	13.23	12	12	30	
147	635	PHC400A95-12.0	13.24	12	12	32	
148	636	PHC400A95-12.0	13.22	12	12	28	
149	637	PHC400A95-12.0	13.22	12	12	27	
150	638	PHC400A95-12.0	13.22	12	12	27	
151	639	PHC400A95-12.0	13.23	12	12	26	
152	640	PHC400A95-12.0	13.20	12	12	27	
153	641	PHC400A95-12.0	13.23	12	12	29	
154	642	PHC400A95-12.0	13.20	12	12	27	
155	643	PHC400A95-12.0	13.23	12	12	27	
156	644	PHC400A95-12.0	13.20	12	12	28	
157	645	PHC400A95-12.0	13.23	12	12	27	
158	646	PHC400A95-12.0	13.20	12	12	27	
159	647	PHC400A95-12.0	13.20	12	12	30	
160	648	PHC400A95-12.0	13.23	12	12	27	
161	649	PHC400A95-12.0	13.23	12	12	27	
162	650	PHC400A95-12.0	13.20	12	12	32	
163	651	PHC400A95-12.0	13.22	12	12	27	
164	652	PHC400A95-12.0	13.22	12	12	27	
165	653	PHC400A95-12.0	13.18	12	12	27	
166	654	PHC400A95-12.0	13.22	12	12	24	
167	655	PHC400A95-12.0	13.18	12	12	27	
168	656	PHC400A95-12.0	13.23	12	12	28	
169	657	PHC400A95-12.0	13.22	12	12	27	
170	658	PHC400A95-12.0	13.18	12	12	27	
171	659	PHC400A95-12.0	13.17	12	12	26	
172	660	PHC400A95-12.0	13.23	12	12	27	
173	661	PHC400A95-12.0	13.21	12	12	27	
174	662	PHC400A95-12.0	13.23	12	12	31	
175	663	PHC400A95-12.0	13.21	12	12	27	
176	664	PHC400A95-12.0	13.22	12	12	29	
177	665	PHC400A95-12.0	13.22	12	12	27	
178	666	PHC400A95-12.0	13.24	12	12	27	

旁站监理：

王兴明

施工员：

姜俊廷

施工日期：20170326