

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-09

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 13# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
276	421	PHC400A95-12.0	13.22	12	12	27	
277	461	PHC400A95-12.0	13.21	12	12	27	
278	462	PHC400A95-12.0	13.22	12	12	30	
279	463	PHC400A95-12.0	13.23	12	12	27	
280	464	PHC400A95-12.0	13.25	12	12	27	
281	465	PHC400A95-12.0	13.20	12	12	32	
282	466	PHC400A95-12.0	13.22	12	12	27	
283	467	PHC400A95-12.0	13.22	12	12	27	
284	468	PHC400A95-12.0	13.20	12	12	27	
285	469	PHC400A95-12.0	13.22	12	12	24	
286	470	PHC400A95-12.0	13.21	12	12	27	
287	471	PHC400A95-12.0	13.19	12	12	28	
288	472	PHC400A95-12.0	13.23	12	12	27	
289	473	PHC400A95-12.0	13.22	12	12	27	
290	474	PHC400A95-12.0	13.23	12	12	26	
291	475	PHC400A95-12.0	13.22	12	12	27	
292	524	PHC400A95-12.0	13.23	12	12	27	
293	525	PHC400A95-12.0	13.20	12	12	31	
294	526	PHC400A95-12.0	13.19	12	12	27	
295	527	PHC400A95-12.0	13.21	12	12	29	
296	528	PHC400A95-12.0	13.20	12	12	27	
297	529	PHC400A95-12.0	13.19	12	12	27	
298	530	PHC400A95-12.0	13.21	12	12	27	
299	531	PHC400A95-12.0	13.22	12	12	30	
300	532	PHC400A95-12.0	13.25	12	12	27	
301	533	PHC400A95-12.0	13.22	12	12	27	
302	534	PHC400A95-12.0	13.22	12	12	27	
303	535	PHC400A95-12.0	13.23	12	12	28	
304	536	PHC400A95-12.0	13.21	12	12	27	
305	537	PHC400A95-12.0	13.19	12	12	27	
306	538	PHC400A95-12.0	13.17	12	12	27	
307	540	PHC400A95-12.0	13.21	12	12	24	
308	106	PHC400A95-12.0	13.22	12	12	27	
309	107	PHC400A95-12.0	13.23	12	12	27	
310	108	PHC400A95-12.0	13.21	12	12	30	
311	109	PHC400A95-12.0	13.21	12	12	32	
312	110	PHC400A95-12.0	13.22	12	12	28	
313	111	PHC400A95-12.0	13.24	12	12	27	
314	112	PHC400A95-12.0	13.23	12	12	27	
315	113	PHC400A95-12.0	13.21	12	12	26	
316	114	PHC400A95-12.0	13.25	12	12	27	
317	115	PHC400A95-12.0	13.23	12	12	29	
318	116	PHC400A95-12.0	13.21	12	12	27	
319	117	PHC400A95-12.0	13.20	12	12	27	
320	118	PHC400A95-12.0	13.21	12	12	28	

旁站监理:

张明

施工员:

姜志正

施工日期: 20170401