

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-11

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（13#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
355	160	PHC400A95-12.0	13.21	12	12	30	
356	476	PHC400A95-12.0	13.19	12	12	32	
357	477	PHC400A95-12.0	13.22	12	12	28	
358	478	PHC400A95-12.0	13.24	12	12	27	
359	479	PHC400A95-12.0	13.23	12	12	27	
360	480	PHC400A95-12.0	13.19	12	12	26	
361	481	PHC400A95-12.0	13.25	12	12	27	
362	482	PHC400A95-12.0	13.24	12	12	29	
363	483	PHC400A95-12.0	13.21	12	12	27	
364	484	PHC400A95-12.0	13.24	12	12	27	
365	485	PHC400A95-12.0	13.21	12	12	28	
366	486	PHC400A95-12.0	13.24	12	12	27	
367	487	PHC400A95-12.0	13.20	12	12	27	
368	488	PHC400A95-12.0	13.23	12	12	30	
369	489	PHC400A95-12.0	13.23	12	12	27	
370	490	PHC400A95-12.0	13.25	12	12	27	
371	491	PHC400A95-12.0	13.22	12	12	32	
372	492	PHC400A95-12.0	13.40	12	12	27	
373	493	PHC400A95-12.0	13.60	12	12	27	
374	494	PHC400A95-12.0	13.20	12	12	27	
375	495	PHC400A95-12.0	13.22	12	12	24	
376	496	PHC400A95-12.0	13.24	12	12	27	
377	497	PHC400A95-12.0	13.19	12	12	28	
378	498	PHC400A95-12.0	13.23	12	12	27	
379	499	PHC400A95-12.0	13.22	12	12	27	
380	500	PHC400A95-12.0	13.24	12	12	26	
381	539	PHC400A95-12.0	13.23	12	12	27	
382	422	PHC400A95-12.0	13.22	12	12	27	
383	423	PHC400A95-12.0	13.22	12	12	31	
384	424	PHC400A95-12.0	13.19	12	12	27	
385	425	PHC400A95-12.0	13.21	12	12	29	
386	426	PHC400A95-12.0	13.22	12	12	27	
387	427	PHC400A95-12.0	13.19	12	12	27	
388	428	PHC400A95-12.0	13.21	12	12	27	
389	429	PHC400A95-12.0	13.23	12	12	30	
390	430	PHC400A95-12.0	13.25	12	12	27	
391	431	PHC400A95-12.0	13.24	12	12	27	
392	432	PHC400A95-12.0	13.22	12	12	27	
393	433	PHC400A95-12.0	13.22	12	12	28	
394	434	PHC400A95-12.0	13.23	12	12	27	
395	435	PHC400A95-12.0	13.19	12	12	27	
396	436	PHC400A95-12.0	13.17	12	12	27	
397	437	PHC400A95-12.0	13.18	12	12	24	
398	438	PHC400A95-12.0	13.23	12	12	27	

旁站监理:

王立明

施工员:

姜传正

施工日期: 20170401