

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-15

工程名称		通威渔光一体(东港)现代渔业产业园一期20MWp光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(13#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
496	201	PHC400A95-12.0	13.22	12	12	24	
497	202	PHC400A95-12.0	13.19	12	12	27	
498	203	PHC400A95-12.0	13.21	12	12	27	
499	204	PHC400A95-12.0	13.23	12	12	30	
500	205	PHC400A95-12.0	13.25	12	12	32	
501	206	PHC400A95-12.0	13.24	12	12	28	
502	207	PHC400A95-12.0	13.22	12	12	27	
503	208	PHC400A95-12.0	13.22	12	12	27	
504	209	PHC400A95-12.0	13.23	12	12	26	
505	210	PHC400A95-12.0	13.22	12	12	27	
506	211	PHC400A95-12.0	13.17	12	12	29	
507	212	PHC400A95-12.0	13.18	12	12	27	
508	213	PHC400A95-12.0	13.22	12	12	27	
509	214	PHC400A95-12.0	13.23	12	12	28	
510	215	PHC400A95-12.0	13.21	12	12	27	
511	216	PHC400A95-12.0	13.19	12	12	27	
512	217	PHC400A95-12.0	13.24	12	12	30	
513	218	PHC400A95-12.0	13.24	12	12	27	
514	219	PHC400A95-12.0	13.23	12	12	27	
515	220	PHC400A95-12.0	13.19	12	12	32	
516	221	PHC400A95-12.0	13.22	12	12	27	
517	222	PHC400A95-12.0	13.25	12	12	27	
518	223	PHC400A95-12.0	13.21	12	12	27	
519	224	PHC400A95-12.0	13.24	12	12	24	
520	225	PHC400A95-12.0	13.25	12	12	27	
521	226	PHC400A95-12.0	13.22	12	12	28	
522	227	PHC400A95-12.0	13.20	12	12	27	
523	228	PHC400A95-12.0	13.23	12	12	27	
524	229	PHC400A95-12.0	13.24	12	12	26	
525	230	PHC400A95-12.0	13.25	12	12	27	
526	231	PHC400A95-12.0	13.23	12	12	27	
527	232	PHC400A95-12.0	13.23	12	12	31	
528	233	PHC400A95-12.0	13.21	12	12	27	
529	234	PHC400A95-12.0	13.20	12	12	29	
530	235	PHC400A95-12.0	13.18	12	12	27	
531	236	PHC400A95-12.0	13.21	12	12	27	
532	237	PHC400A95-12.0	13.19	12	12	27	
533	238	PHC400A95-12.0	13.23	12	12	30	
534	239	PHC400A95-12.0	13.22	12	12	27	
535	240	PHC400A95-12.0	13.22	12	12	27	
536	241	PHC400A95-12.0	13.23	12	12	27	
537	242	PHC400A95-12.0	13.22	12	12	28	
538	243	PHC400A95-12.0	13.22	12	12	27	

旁站监理:

王兴明

施工员:

李俊正

施工日期: 20170409