

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-19

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 13# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
644	280	PHC400A95-12.0	13.23	12	12	27	
645	281	PHC400A95-12.0	13.22	12	12	27	
646	282	PHC400A95-12.0	13.18	12	12	30	
647	283	PHC400A95-12.0	13.24	12	12	27	
648	284	PHC400A95-12.0	13.24	12	12	27	
649	285	PHC400A95-12.0	13.24	12	12	32	
650	286	PHC400A95-12.0	13.19	12	12	27	
651	287	PHC400A95-12.0	13.23	12	12	27	
652	288	PHC400A95-12.0	13.25	12	12	27	
653	289	PHC400A95-12.0	13.23	12	12	27	
654	290	PHC400A95-12.0	13.25	12	12	27	
655	291	PHC400A95-12.0	13.24	12	12	30	
656	292	PHC400A95-12.0	13.23	12	12	27	
657	293	PHC400A95-12.0	13.23	12	12	27	
658	294	PHC400A95-12.0	13.20	12	12	32	
659	295	PHC400A95-12.0	13.21	12	12	27	
660	296	PHC400A95-12.0	13.24	12	12	27	
661	297	PHC400A95-12.0	13.23	12	12	27	
662	298	PHC400A95-12.0	13.22	12	12	30	
663	299	PHC400A95-12.0	13.23	12	12	27	
664	300	PHC400A95-12.0	13.21	12	12	27	
665	301	PHC400A95-12.0	13.22	12	12	32	
666	302	PHC400A95-12.0	13.18	12	12	27	
667	303	PHC400A95-12.0	13.22	12	12	27	
668	304	PHC400A95-12.0	13.19	12	12	27	
669	305	PHC400A95-12.0	13.24	12	12	30	
670	306	PHC400A95-12.0	13.20	12	12	27	
671	307	PHC400A95-12.0	13.22	12	12	27	
672	308	PHC400A95-12.0	13.24	12	12	32	
673	309	PHC400A95-12.0	13.22	12	12	27	
674	310	PHC400A95-12.0	13.20	12	12	30	
675	311	PHC400A95-12.0	13.19	12	12	27	
676	312	PHC400A95-12.0	13.22	12	12	27	
677	313	PHC400A95-12.0	13.23	12	12	32	
678	314	PHC400A95-12.0	13.19	12	12	27	
679	315	PHC400A95-12.0	13.20	12	12	27	
680	385	PHC400A95-12.0	13.23	12	12	27	
681	箱变 1	PHC400A95-12.0	13.00	12	12	30	箱变基础 桩顶标高 13.00M
682	箱变 2	PHC400A95-12.0	13.01	12	12	27	
683	箱变 3	PHC400A95-12.0	13.01	12	12	27	
684	箱变 4	PHC400A95-12.0	13.00	12	12	32	
685	箱变 5	PHC400A95-12.0	13.02	12	12	27	
686	箱变 6	PHC400A95-12.0	13.02	12	12	28	

旁站监理:

王兴明

施工员:

姜晓正

施工日期: 20170415