

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-03

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位		特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高		12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标 高 (M)	备注			
6	161	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	48	11	12.98					
		锤击数 (击)	3	2	1	7	8	11	15	18	23										
		所用时间 (分)	10																		
7	160	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	47	11	12.99					
		锤击数 (击)	2	3	5	8	10	12	15	17	21										
		所用时间 (分)	13																		
8	159	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	47	11	12.98					
		锤击数 (击)	2	1	4	7	8	10	13	15	20										
		所用时间 (分)	12																		
9	134	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	48	11	12.99					
		锤击数 (击)	2	1	7	8	10	14	18	20	22										
		所用时间 (分)	15																		
10	133	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	48	11	13.00					
		锤击数 (击)	3	1	7	5	4	8	10	15	21										
		所用时间 (分)	13																		
11	132	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	47	11	12.98					
		锤击数 (击)	2	1	3	5	6	8	11	18	22										
		所用时间 (分)	13																		

旁站监理:

王云明

姜德正

施工日期: 20170314