

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-04

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位			特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤	
桩基型号		PHC400A95-C80-11										设计桩顶标高			12.95m			设计桩长		11m	
序号	桩号	桩沉入情况记录											桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注				
12	131	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	47	11	12.98					
		锤击数 (击)	2	1	7	5	6	10	13	15	20										
		所用时间 (分)	12																		
13	99	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	47	11	12.99					
		锤击数 (击)	2	3	1	4	7	8	12	15	21										
		所用时间 (分)	17																		
14	100	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	47	11	12.98					
		锤击数 (击)	3	1	4	7	6	8	12	15	22										
		所用时间 (分)	10																		
15	97	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	46	11	12.99					
		锤击数 (击)	4	2	1	7	8	10	15	17	22										
		所用时间 (分)	16																		
16	98	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	47	11	13.00					
		锤击数 (击)	3	1	7	6	5	6	8	12	19										
		所用时间 (分)	12																		
17	78	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	47	11	12.98					
		锤击数 (击)	3	1	2	4	7	8	10	13	20										
		所用时间 (分)	13																		

旁站监理:

王兴明

姜佳正

施工日期: 20170314