

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-08

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位		特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高		12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录											桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注				
31	2	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	30	11	12.96					
		锤击数 (击)	3	1	2	4	6	7	9	12	20										
		所用时间 (分)	12																		
32	15	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	28	11	12.97					
		锤击数 (击)	4	2	1	2	6	8	12	15	19										
		所用时间 (分)	13																		
33	16	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	29	11	12.98					
		锤击数 (击)	3	1	2	3	5	8	11	19	22										
		所用时间 (分)	15																		
34	1	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	30	11	12.93					
		锤击数 (击)	4	2	1	5	3	8	11	17	22										
		所用时间 (分)	16																		
35	191	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	29	11	12.92					
		锤击数 (击)	3	1	7	6	5	6	12	19	21										
		所用时间 (分)	17																		
36	192	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.91					
		锤击数 (击)	3	2	3	5	7	8	11	17	22										
		所用时间 (分)	15																		

旁站监理:

王兴明

姜健正

施工日期: 20170316