

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-09

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位			特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高			12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注				
37	186	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	29	11	12.97						
		锤击数 (击)	3	2	2	1	7	8	11	18	22											
		所用时间 (分)	11																			
38	185	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	13.00						
		锤击数 (击)	4	2	1	2	5	8	10	15	21											
		所用时间 (分)	13																			
39	22	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	13.01						
		锤击数 (击)	3	1	2	3	5	7	9	17	19											
		所用时间 (分)	12																			
40	163	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	28	11	13.00						
		锤击数 (击)	4	2	1	4	7	6	11	17	22											
		所用时间 (分)	13																			
41	164	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.6	27	11	12.97						
		锤击数 (击)	4	2	1	3	4	8	7	9	18											
		所用时间 (分)	15																			
42	158	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	13.00						
		锤击数 (击)	3	5	1	2	4	7	9	13	22											
		所用时间 (分)	15																			

旁站监理:

王兴明

姜传正

施工日期: 20170316