

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-11

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位		特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高		12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注			
49	102	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.97					
		锤击数 (击)	3	1	2	5	4	7	9	11	20										
		所用时间 (分)	15																		
50	96	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	12.96					
		锤击数 (击)	2	2	3	1	4	7	9	15	21										
		所用时间 (分)	14																		
51	95	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	25	11	12.96					
		锤击数 (击)	3	4	1	2	3	5	13	15	20										
		所用时间 (分)	12																		
52	79	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	29	11	12.97					
		锤击数 (击)	2	2	3	2	4	7	10	15	22										
		所用时间 (分)	12																		
53	80	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	28	11	12.97					
		锤击数 (击)	2	3	3	3	5	7	12	15	19										
		所用时间 (分)	13																		
54	24	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.97					
		锤击数 (击)	3	1	3	2	4	8	9	15	21										
		所用时间 (分)	14																		

旁站监理:

王兴明

姜传正

施工日期: 20170316