

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位		特变电工新疆新能源股份有限公司		桩机类型		6.3T 柴油锤	
桩基型号		PHC400A95-C80-11										设计桩顶标高		12.95m		设计桩长		11m	
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注	
64	27	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.97			
		锤击数 (击)	3	3	2	4	4	5	11	19	23								
		所用时间 (分)	12																
65	28	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	12.96			
		锤击数 (击)	3	4	1	2	4	5	10	18	21								
		所用时间 (分)	14																
66	21	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.97			
		锤击数 (击)	2	3	2	5	7	11	19	20	23								
		所用时间 (分)	16																
67	20	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	28	11	12.98			
		锤击数 (击)	3	1	3	3	6	8	11	15	20								
		所用时间 (分)	12																
68	29	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.99			
		锤击数 (击)	2	3	2	3	7	8	11	15	19								
		所用时间 (分)	11																
69	30	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	29	11	12.98			
		锤击数 (击)	3	2	2	4	7	11	15	18	22								
		所用时间 (分)	16																
旁站监理																			

旁站监理:

王云明

姜便止

施工日期: 20170317