

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-15

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位			特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高			12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录											桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注					
70	19	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.99						
		锤击数 (击)	3	1	2	3	5	7	11	13	19											
		所用时间 (分)	10																			
71	18	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	13.00						
		锤击数 (击)	3	2	1	4	2	7	11	18	22											
		所用时间 (分)	15																			
72	31	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.98						
		锤击数 (击)	4	2	1	6	7	9	11	15	19											
		所用时间 (分)	13																			
73	32	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	28	11	12.97						
		锤击数 (击)	3	1	3	4	6	8	11	15	22											
		所用时间 (分)	13																			
74	17	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.97						
		锤击数 (击)	2	3	2	4	7	8	11	16	18											
		所用时间 (分)	11																			
75	193	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	29	11	12.93						
		锤击数 (击)	3	2	2	4	9	11	15	15	22											
		所用时间 (分)	14																			

旁站监理: 王云明

姜传正

施工日期: 20170317