

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-24

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位		特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高		12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标高 (M)	备注			
119	62	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	12.96					
		锤击数 (击)	4	3	2	2	7	8	9	15	20										
		所用时间 (分)	12																		
120	61	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.98					
		锤击数 (击)	3	1	2	5	6	10	9	12	19										
		所用时间 (分)	12																		
121	64	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	12.99					
		锤击数 (击)	3	2	3	7	6	8	12	15	21										
		所用时间 (分)	14																		
122	60	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	27	11	12.98					
		锤击数 (击)	3	3	1	3	7	8	9	12	20										
		所用时间 (分)	12																		
123	59	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	28	11	12.93					
		锤击数 (击)	3	3	2	3	7	9	15	18	22										
		所用时间 (分)	16																		
124	57	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	29	11	12.99					
		锤击数 (击)	3	1	2	4	7	11	17	20	22										
		所用时间 (分)	15																		

旁站监理: 2023.11.11

签字: 61.7

旁站监理:

王云明

姜健正

施工日期: 20170320