

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-26

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位			特变电工新疆新能源股份有限公司			桩机类型		6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高			12.95m			设计桩长		11m		
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长(M)	实际桩顶标 高 (M)	备注				
131	51	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	25	11	13.35						
		锤击数 (击)	4	3	1	3	7	9	16	19	24											
		所用时间 (分)	17																			
132	47	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	13.25						
		锤击数 (击)	4	1	2	5	7	8	12	19	22											
		所用时间 (分)	16																			
133	34	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	20	11	13.15						
		锤击数 (击)	3	2	4	3	7	11	15	17	21											
		所用时间 (分)	14																			
134	33	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	20	11	12.15						
		锤击数 (击)	4	3	3	3	7	11	19	21	23											
		所用时间 (分)	18																			
135	48	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	19	11	13.45						
		锤击数 (击)	3	3	2	3	7	9	11	15	20											
		所用时间 (分)	13																			
136	49	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	18	11	13.45						
		锤击数 (击)	3	1	4	2	6	9	11	15	21											
		所用时间 (分)	14																			

旁站监理:

王云明

姜健正

施工日期: 20170320