

预制桩沉桩监理旁站记录

编号: GFDZJBM30-GFQ-35

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目										施工单位		特变电工新疆新能源股份有限公司			桩机类型	6.3T 柴油锤		
桩基型号		PHC400A95-C80-11										设计桩顶标高		12.95m			设计桩长	11m		
序号	桩号	桩沉入情况记录												桩锤落距 (M)	最后贯入度 mm/10 击	使用桩长 (M)	实际桩顶标高 (M)	备注		
178	73	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	25	11	12.96				
		锤击数 (击)	4	3	2	5	6	9	15	17	22									
		所用时间 (分)	15																	
179	74	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	26	11	12.97				
		锤击数 (击)	4	2	4	5	6	8	14	18	22									
		所用时间 (分)	14																	
180	67	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	25	11	12.98				
		锤击数 (击)	3	3	4	5	7	12	15	18	24									
		所用时间 (分)	16																	
181	68	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	24	11	12.96				
		锤击数 (击)	4	2	4	5	8	11	15	19	23									
		所用时间 (分)	15																	
182	201	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	25	11	13.25				
		锤击数 (击)	3	4	4	5	6	12	15	18	24									
		所用时间 (分)	17																	
183	202	打入深度 (m)	1	2	3	4	5	6	7	8	8.5		1.8	24	11	13.25				
		锤击数 (击)	3	2	4	6	6	9	15	18	21									
		所用时间 (分)	15																	
旁站监理																				

旁站监理:

王云明

姜付正

施工日期: 20170322