




施工图会检纪要

编号: NJXM-01

工程名称: 南京熊猫平板分布式光伏发电项目

签发: 

会议地点	南京熊猫平板分布式光伏发电项目会议室	会议时间	2016年11月10日
会议主持人	刘纯		
会检图册: QC161481S-J0102-02, QC161481S-J0102-03, QC161481S-J0107-02, QC161481S-J0107-03, QC161481S-J0107-04, QC161481S-J0107-05, QC161481S-J0107-06, QC161481S-J0107-07, QC161481S-J0106-02, QC161481S-J0106-03, QC161481S-J0106-04, QC161481S-J0106-05, QC161481S-J0106-06, QC161481S-J0106-07, QC161481S-T0301-02, QC161481S-T0301-03, QC161481S-T0301-04.			
本次会议内容: 1、QC161481S-T0301-02, QC161481S-T0301-03, QC161481S-T0301-04: (1) 箱变基础图纸设计积水坑管道接入场区管网不符合现场实际情况; 厂区水位较高, 管道复杂, 建议不与厂区管网相通。 (2) 箱变基础图纸所设预埋电缆进出口位置经现场实际勘察影响箱变电缆进出线; 建议现场施工根据实际情况调整进出线口位置。 (3) 钢梯图所示位置不详, 建议根据箱式变压器厂家提供的人井孔位置制作。 2、QC161481S-J0106-02, QC161481S-J0106-03, QC161481S-J0106-04: (1) 箱变防雷接地按原有设计现场施工量较大, 对于原场区接地网实际情况不明确, 建议使用独立环型防雷接地, 要求接地电阻不得大于 4Ω。 3、场区电缆敷设及桥架走向应结合现场实际情况并按相关规范要求进行适当调整。			
会签意见:	会签意见:	会签意见:	会签意见:
 业主项目部 (章) 业主项目经理: 	 监理项目部 (章) 总监理工程师: 	 设计单位 (章) 设计: 	 施工项目部 (章) 项目经理: 

注 会检纪要由监理项目部起草, 经业主项目经理签发后执行